

ID		Task Name	Duration	Start	Finish	Predecessors	Resource Names
1		Mobilization	1 day	Mon 7/24/06	Mon 7/24/06		
2		Set up Construction Yard	1 day	Mon 7/31/06	Mon 7/31/06	1SS+5 days	
3		Post Notices	1 day	Tue 8/1/06	Tue 8/1/06	2	
4		Total Duration	1 day?	Mon 7/24/06	Mon 7/24/06		
5		Bldg 1 Units 251,257,265,271	37 days	Mon 7/24/06	Tue 9/12/06		
6		Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06		
7		Subfloor Venting	12 days	Mon 7/24/06	Tue 8/8/06		
8		Subfloor Drainage	14 days	Thu 8/24/06	Tue 9/12/06		
9		Install Scaffold	5 days	Wed 8/9/06	Tue 8/15/06	7	
10		Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
11		Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
12		Utility Meter Doors	4 days	Mon 8/14/06	Thu 8/17/06		
13		Railings and Facia Boards	1 day	Mon 7/24/06	Mon 7/24/06		
14		Siding And Trims	7 days	Mon 7/24/06	Tue 8/1/06		
15		Misc-Items	1 day	Mon 7/24/06	Mon 7/24/06		
16		Paint	14 days	Mon 7/24/06	Thu 8/10/06		
17		Remove Scaffold	3 days	Mon 7/24/06	Wed 7/26/06		
18		Bldg 2 Units 237,243	44 days	Mon 7/24/06	Thu 9/21/06		
19		Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
20		Subfloor Venting	6 days	Mon 7/24/06	Mon 7/31/06		
21		Subfloor Drainage	7 days	Wed 9/13/06	Thu 9/21/06	8	
22		Install Scaffold	3 days	Mon 7/24/06	Wed 7/26/06		
23		Balconies Repairs	5 days	Mon 7/24/06	Fri 7/28/06		
24		Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
25		Utility Meter Doors	2 days	Mon 7/24/06	Tue 7/25/06		
26		Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
27		Siding And Trims	3 days	Mon 7/24/06	Wed 7/26/06		
28		Misc-Items	1 day	Mon 7/24/06	Mon 7/24/06		
29		Paint	7 days	Mon 7/24/06	Tue 8/1/06		
30		Remove Scaffold	2 days	Mon 7/24/06	Tue 7/25/06		
31		Bldg 3 Units 225,231	51 days	Mon 7/24/06	Mon 10/2/06		
32		Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
33		Subfloor Venting	6 days	Mon 7/24/06	Mon 7/31/06		
34		Subfloor Drainage	7 days	Fri 9/22/06	Mon 10/2/06	21	

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
35	Install Scaffold	4 days	Mon 7/24/06	Thu 7/27/06		
36	Balconies Repairs	3 days	Mon 7/24/06	Wed 7/26/06		
37	Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
38	Utility Meter Doors	2 days	Mon 7/24/06	Tue 7/25/06		
39	Railings and Facia Boards	1 day	Mon 7/24/06	Mon 7/24/06		
40	Siding And Trims	1 day	Mon 7/24/06	Mon 7/24/06		
41	Misc-Items	0 days	Mon 7/24/06	Mon 7/24/06		
42	Paint	7 days	Mon 7/24/06	Tue 8/1/06		
43	Removed Scaffold	2 days	Mon 7/24/06	Tue 7/25/06		
44	Bldg 4 Units 201,211,217	61 days	Mon 7/24/06	Mon 10/16/06		
45	Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
46	Subfloor Venting	9 days	Mon 7/24/06	Thu 8/3/06		
47	Subfloor Drainage	10 days	Tue 10/3/06	Mon 10/16/06	34	
48	Install Scaffold	5 days	Mon 7/24/06	Fri 7/28/06		
49	Balconies Repairs	3 days	Mon 7/24/06	Wed 7/26/06		
50	Stucco Repairs	1 day	Mon 7/24/06	Wed 7/26/06		
51	Utility Meter Doors	3 days	Mon 7/24/06	Wed 7/26/06		
52	Railings and Facia Boards	1 day	Mon 7/24/06	Mon 7/24/06		
53	Siding And Trims	6 days	Mon 7/24/06	Mon 7/31/06		
54	Misc-Items	2 days	Mon 7/24/06	Tue 7/25/06		
55	Paint	10 days	Mon 7/24/06	Fri 8/4/06		
56	Remove Scaffold	3 days	Mon 7/24/06	Wed 7/26/06		
57	Bldg 5 Units 224,228,,232	22 days	Mon 7/24/06	Tue 8/22/06		
58	Roof Repairs	2 days	Mon 8/21/06	Tue 8/22/06		
59	Balconies Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
60	Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
61	Utility Meter Doors	3 days	Mon 7/24/06	Wed 7/26/06		
62	Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
63	Siding And Trims	1 day	Mon 7/24/06	Mon 7/24/06		
64	Misc-Items	2 days	Mon 7/24/06	Tue 7/25/06		
65	Paint	10 days	Mon 7/24/06	Fri 8/4/06		
66	Bldg 6 Units 238,242,246	24 days	Mon 7/24/06	Thu 8/24/06		
67	Roof Repairs	2 days	Wed 8/23/06	Thu 8/24/06	58	
68	Balconies Repairs	0 days	Mon 7/24/06	Mon 7/24/06		

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
69	Stucco Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
70	Utility Meter Doors	3 days	Mon 7/24/06	Wed 7/26/06		
71	Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
72	Siding And Trims	1 day	Mon 7/24/06	Mon 7/24/06		
73	Misc-Items	3 days	Mon 7/24/06	Wed 7/26/06		
74	Paint	10 days	Mon 7/24/06	Fri 8/4/06		
75	Bldg 7 Units 252,258,266,272	26 days	Mon 7/24/06	Mon 8/28/06		
76	Roof Repairs	2 days	Fri 8/25/06	Mon 8/28/06	67	
77	Install Scaffold	0 days	Mon 7/24/06	Mon 7/24/06		
78	Balconies Repairs	3 days	Mon 7/24/06	Wed 7/26/06		
79	Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
80	Utility Meter Doors	5 days	Mon 7/24/06	Fri 7/28/06		
81	Railings and Facia Boards	3 days	Mon 7/24/06	Wed 7/26/06		
82	Siding And Trims	3 days	Mon 7/24/06	Wed 7/26/06		
83	Misc-Items	4 days	Mon 7/24/06	Thu 7/27/06		
84	Paint	14 days	Mon 7/24/06	Thu 8/10/06		
85	Bldg 8 Units 179,181,183,185	92 days	Mon 7/24/06	Tue 11/28/06		
86	Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
87	Subfloor Venting	12 days	Mon 7/24/06	Tue 8/8/06		
88	Subfloor Drainage	14 days	Thu 11/9/06	Tue 11/28/06	100	
89	Install Scaffold	5 days	Mon 7/24/06	Fri 7/28/06		
90	Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
91	Stucco Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
92	Utility Meter Doors	4 days	Mon 7/24/06	Thu 7/27/06		
93	Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
94	Siding And Trims	3 days	Mon 7/24/06	Wed 7/26/06		
95	Paint	14 days	Mon 7/24/06	Thu 8/10/06		
96	Remove Scaffold	4 days	Mon 7/24/06	Thu 7/27/06		
97	Bldg 9 Units 189,191	78 days?	Mon 7/24/06	Wed 11/8/06		
98	Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
99	Subfloor Venting	6 days	Mon 7/24/06	Mon 7/31/06		
100	Subfloor Drainage	7 days	Tue 10/31/06	Wed 11/8/06	113	
101	Install Scaffold	4 days	Mon 7/24/06	Thu 7/27/06		
102	Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
103	Stucco Repairs	1 day?	Mon 7/24/06	Mon 7/24/06		
104	Utility Meter Doors	3 days	Mon 7/24/06	Wed 7/26/06		
105	Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
106	Siding And Trims	4 days	Mon 7/24/06	Thu 7/27/06		
107	Misc-Items	0 days	Mon 7/24/06	Mon 7/24/06		
108	Paint	7 days	Mon 7/24/06	Tue 8/1/06		
109	Remove Scaffold	2 days	Mon 7/24/06	Tue 7/25/06		
110	Bldg 10 Units 195,197,199	71 days	Mon 7/24/06	Mon 10/30/06		
111	Roof Repairs	10 days	Mon 7/24/06	Fri 8/4/06	6SS	
112	Subfloor Venting	9 days	Mon 7/24/06	Thu 8/3/06		
113	Subfloor Drainage	10 days	Tue 10/17/06	Mon 10/30/06	47	
114	Install Scaffold	5 days	Mon 7/24/06	Fri 7/28/06		
115	Balconies Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
116	Stucco Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
117	Utility Meter Doors	4 days	Mon 7/24/06	Thu 7/27/06		
118	Railings and Facia Boards	0 days	Mon 7/24/06	Mon 7/24/06		
119	Siding And Trims	3 days	Mon 7/24/06	Wed 7/26/06		
120	Misc-Items	2 days	Mon 7/24/06	Tue 7/25/06		
121	Paint	10 days	Mon 7/24/06	Fri 8/4/06		
122	Remove Scaffold	3 days	Mon 7/24/06	Wed 7/26/06		
123	Bldg 11 Units 192,194,196	28 days	Mon 7/24/06	Wed 8/30/06		
124	Roof Repairs	2 days	Tue 8/29/06	Wed 8/30/06	76	
125	Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
126	Stucco Repairs	0 days	Mon 7/24/06	Mon 7/24/06		
127	Utility Meter Doors	4 days	Mon 7/24/06	Thu 7/27/06		
128	Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
129	Siding And Trims	3 days	Mon 7/24/06	Wed 7/26/06		
130	Misc-Items	1 day	Mon 7/24/06	Mon 7/24/06		
131	Paint	10 days	Mon 7/24/06	Fri 8/4/06		
132	Bldg 12 Units 184,186,188	30 days?	Mon 7/24/06	Fri 9/1/06		
133	Roof Repairs	2 days	Thu 8/31/06	Fri 9/1/06	124	
134	Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
135	Stucco Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
136	Utility Meter Doors	4 days	Mon 7/24/06	Thu 7/27/06		

ID	①	Task Name	Duration	Start	Finish	Predecessors	Resource Names
137		Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
138		Siding And Trims	2 days	Mon 7/24/06	Tue 7/25/06		
139		Misc-Items	1 day?	Mon 7/24/06	Mon 7/24/06		
140		Paint	10 days	Mon 7/24/06	Fri 8/4/06		
141		Bldg 13 Units 180,182	32 days	Mon 7/24/06	Tue 9/5/06		
142		Roof Repairs	2 days	Mon 9/4/06	Tue 9/5/06	133	
143		Balconies Repairs	1 day	Mon 7/24/06	Mon 7/24/06		
144		Stucco Repairs	2 days	Mon 7/24/06	Tue 7/25/06		
145		Utility Meter Doors	3 days	Mon 7/24/06	Wed 7/26/06		
146		Railings and Facia Boards	2 days	Mon 7/24/06	Tue 7/25/06		
147		Misc-Items	1 day	Mon 7/24/06	Mon 7/24/06		
148		Paint	7 days	Mon 7/24/06	Tue 8/1/06		